OFP Pre-Construction
Quality Control Process

QC Review Meeting

ofp TIMBER FRAME

1 OFP Wins the Job
SALES

2 OFP Internal Handover to Design
> Handover from sales to design
> Job spec set up
ESTIMATING

3 OFP Request Frozen Drawings
DESIGN

4 OFP Check Frozen Drawings
> Frozen drawings are checked against the pricing drawings and spec
ESTIMATING
WEEK 0

5 OFP Commence Works
DESIGN

6 OFP Receives Engineering Appraisals
OFP TEAM
WEEK 5

7 OFP Sales Handover and Internal Discussion
> Appraisals checked against marked up estimate
> Contracts and production to come away with individual drawing packs (inc. appraisals and architect drawings)
OFP TEAM
WEEK 5

8 OFP Draw up the Project
DESIGN

9 OFP Reviews OFP Drawings
> Check drawings against spec and architects drawings
ESTIMATING / DESIGN
WEEK 7

10 OFP Issues OFP Drawings for Approval
DESIGN

11 Approval
DESIGN
WEEK 8

12 OFP Produces Manufacture and Construction Drawings
> Meeting with Contracts and Production
OFP TEAM
WEEK 10

13 OFP Check Construction Paperwork
> Paperwork checked against window and door schedule, architect section and openings on drawings
DESIGN
WEEK 11

14 OFP Check Construction Paperwork
> Construction paperwork checked against job spec
DESIGN
WEEK 11

15 OFP Check Manufacture Paperwork
> Manufacture paperwork including material schedule checked against job spec
PRODUCTION
WEEK 12